

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH
See Instructions on Reverse Side

Well 6

RECEIVED

1. County Crawford (Town Freeman, Village , City Check one and give name)
 2. Location Section 24 Range R 7 W - 4 - 11 - N
 3. Owner or Agent Virgil Hansen
 4. Mail Address R 7 D De Soto, Wisconsin
 5. From well to nearest: Building 20 ft; sewer 200 ft; drain 200 ft; septic tank 250 ft;
 dry well or filter bed 300 ft; abandoned well 0 ft.
 6. Well is intended to supply water for: farm home

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10"	0	121	6"	121	460

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	standard wt.	0	121

9. GROUT:

Kind	From (ft.)	To (ft.)
Clay	0	30
Cement	30	121

11. MISCELLANEOUS DATA:
 Yield test: 8 Hrs. at 12 GPM.
 Depth from surface to water-level: 400 ft.
 Water-level when pumping: 400 ft.
 Water sample was sent to the state laboratory at:
Madison on Oct, 8 1962
City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
clay & loose stone	0	30
limestone	30	80
loose limestone	80	110
limestone	110	121

RECEIVED
 This is an old well
 repaired
 OCT 25 1962
 ENGINEER

Construction of the well was completed on:
May 19 1962
 The well is terminated 10 inches
 above, below the permanent ground surface.
 Was the well disinfected upon completion?
 Yes No
 Was the well sealed watertight upon completion?
 Yes No

Signature Kenneth Coplan Registered Well Driller
 Complete Mail Address R 3 Box 36 Boscobel, Wis.

Rec'd OCT 9 - 1962 No. 38549
 Ans'd _____
 Interpretation _____
SAFE—BACTERIOLOGICALLY

10 ml 10 ml 10 ml 10 ml 10 ml
 Gas—24 hrs. _____
 48 hrs. ++++
 Confirm 0
 B. Coli 0
 Examiner _____