

JAN 31 1973

WELL CONSTRUCTOR'S REPORT
FORM 3300-15

STATE OF WISCONSIN
DEPARTMENT OF NATURAL RESOURCES
Box 450
Madison, Wisconsin 53701

NOTE
WHITE COPY - DIVISION'S COPY
GREEN COPY - DRILLER'S COPY
YELLOW COPY - OWNER'S COPY

1. COUNTY Crawford CHECK ONE Town Village City NAME Praire Du Chien

2. LOCATION - 1/4 Section SW 1/4 Section 17 Township 7-N Range 6-W 3. OWNER AT TIME OF DRILLING Larry Stark

OR - Grid or street no. Farm Lot 20 Street name Coulee Court ADDRESS Box 295

AND - If available subdivision name, lot & block no. Ahrens' Coulee 100'x300' N. of Lot 5 Blk. POST OFFICE 2 Praire Du Chien

4. Distance in feet from well to nearest: BUILDING 30 SANITARY SEWER C.I. 35 TILE 40 FLOOR DRAIN C.I. 40 TILE None FOUNDATION DRAIN SEWER CONNECTED None INDEPENDENT None WASTE WATER DRAIN C.I. None TILE None

CLEAR WATER DRAIN C.I. None TILE None SEPTIC TANK 60 PRIVY None SEEPAGE PIT None ABSORPTION FIELD 130 BARN None SILO None ABANDONED WELL None SINK HOLE None

OTHER POLLUTION SOURCES (Give description such as dump, quarry, drainage well, stream, pond, lake, etc.) None

5. Well is intended to supply water for: New House

6. DRILLHOLE						9. FORMATIONS		
Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)	Kind	From (ft.)	To (ft.)
10	Surface	105				Black Dirt	Surface	3
						Trap Rock	3	30

7. CASING, LINER, CURBING, AND SCREEN				9. FORMATIONS		
Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)	Kind	From (ft.)	To (ft.)
6	New Steel P. E.	Surface	105	Brown Limestone	30	45
	18.97#/ft.			Flint Rock	45	50
				Sandy Brown Limestone	50	90
				Jordan Sandstone	90	142

8. GROUT OR OTHER SEALING MATERIAL Kind Neat Cement From (ft.) Surface To (ft.) 105

10. TYPE OF DRILLING MACHINE USED Cable Tool Direct Rotary Reverse Rotary Rotary - air w/drilling mud Rotary - hammer with drilling mud & air Jetting with Air Water

11. MISCELLANEOUS DATA Yield test: 1 Hrs. at 11 GPM 10 inches above below final grade

Depth from surface to normal water level 70 ft. Well disinfected upon completion Yes No

Depth to water level when pumping 83 ft. Well sealed watertight upon completion Yes No

Water sample sent to System operational in March '73 laboratory on: 19

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, type of casing joints, method of finishing the well, amount of cement used in grouting, blasting, sub-surface pumprooms, access pits, etc., should be given on reverse side. Yield test - Bailing with machine

SIGNATURE Duane Lubbers W.D. 410 Registered Well Driller COMPLETE MAIL ADDRESS Duane Lubbers Farmersburg, Iowa 52047

Please do not write in space below

COLIFORM TEST RESULT <u>261</u>	GAS - 24 HRS.	GAS - 48 HRS.	CONFIRMED	REMARKS
---------------------------------	---------------	---------------	-----------	---------