

**WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH**  
See Instructions on Reverse Side

CR-164-U  
Vol 6

1. County Crawford Town  Prairie Du Chien  
 Village  City  Check one and give name

2. Location Section 2 Range 6 W Township 7 N  
 Name of street and number of premises or Section, Town and Range numbers

3. Owner  or Agent  Frank Check  
 Name of individual, partnership or firm

4. Mail Address Prairie du Chien, Wisc.  
 Complete address required

5. From well to nearest: Building 50' ft; sewer \_\_\_\_\_ ft; drain \_\_\_\_\_ ft; septic tank 100' ft;  
 dry well or filter bed \_\_\_\_\_ ft; abandoned well \_\_\_\_\_ ft.

6. Well is intended to supply water for: Farm

**7. DRILLHOLE:**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
8	0	42			
6	42	470			

**8. CASING AND LINER PIPE OR CURBING:**

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
4"	Standard pipe	0	233'

**9. GROUT:**

Kind	From (ft.)	To (ft.)
Cement	0	233

**11. MISCELLANEOUS DATA:**

Yield test: 16 GPM Hrs. at 4 hrs GPM.  
 Depth from surface to water-level: 387 ft.  
 Water-level when pumping: 387 ft.  
 Water sample was sent to the state laboratory at:  
Madison on Sept 28 1965  
City

**10. FORMATIONS:**

Kind	From (ft.)	To (ft.)
Clay	0	2'
Limestone	2	115'
Shale	115	120
Grey lime & shale	120	180
Sandstone	180	230
Limestone	230	470

Construction of the well was completed on:  
Sept 27 1965

The well is terminated 12" inches  
 above, below  the permanent ground surface.

Was the well disinfected upon completion?  
 Yes  No \_\_\_\_\_

Was the well sealed watertight upon completion?  
 Yes  No \_\_\_\_\_

Signature Deane Lubbers  
 Registered Well Driller

Farmersburg Iowa  
 Complete Mail Address

Please do not write in space below

Rec'd \_\_\_\_\_ No. \_\_\_\_\_  
 Ans'd \_\_\_\_\_  
 Interpretation \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

10 ml 10 ml 10 ml 10 ml 10 ml

Gas—24 hrs. \_\_\_\_\_  
 48 hrs. \_\_\_\_\_  
 Confirm \_\_\_\_\_  
 B. Coli \_\_\_\_\_  
 Examiner \_\_\_\_\_