

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

See Instructions on Reverse Side

RECEIVED

1. County Crawford Town  Prairie du Chien

2. Location Sec. 15 - Town 7 - Range 6 W Village  City  Check one and give name

3. Owner  or Agent  John J. Lechner Name of individual, partnership or firm

4. Mail Address Prairie du Chien Complete address required

5. From well to nearest: Building 0 ft; sewer - ft; drain - ft; septic tank - ft; dry well or filter bed - ft; abandoned well - ft.

6. Well is intended to supply water for: Farm

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10'	0	43	6"	43	84
<del>4"</del>	<del>0</del>				

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	Standard Pipe 19.45 #	0	43

9. GROUT:

Kind	From (ft.)	To (ft.)
Cement	0	43

11. MISCELLANEOUS DATA:

Yield test: 3 Hrs. at 10 GPM.  
 Depth from surface to water-level: 64 ft.  
 Water-level when pumping: 64 ft.  
 Water sample was sent to the state laboratory at:  
Madison on Oct 17, 1962  
 City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
This was a re casing job. Old casing pulled. Hole reamed and new 6" pipe installed and grouted. Hole cleaned and chlorinated. Submersible installed on Monitor Pilius Unit.		

Construction of the well was completed on: Oct 10 1962

The well is terminated 12 inches  above, below  the permanent ground surface.

Was the well disinfected upon completion? Yes  No

Was the well sealed watertight upon completion? Yes  No

Signature Duane Lubbers Registered Well Driller

Parmusbury, Iowa Complete Mail Address

Please do not write in space below

Rec'd \_\_\_\_\_ No \_\_\_\_\_  
 Ans'd \_\_\_\_\_  
 Interpretation \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

10 ml 10 ml 10 ml 10 ml 10 ml  
 Gas—24 hrs. \_\_\_\_\_  
 48 hrs. \_\_\_\_\_  
 Confirm \_\_\_\_\_  
 B. Coli \_\_\_\_\_  
 Examiner \_\_\_\_\_