

NOTE:

White Copy - Division's Copy  
 Green Copy - Driller's Copy  
 Yellow Copy - Owner's Copy

JUL 18 1979

1. COUNTY Crawford CHECK (✓) ONE:  Town  Village  City Name Bridgeport

2. LOCATION 1/4 Section SW Section 33 Township 6N Range 6W 3. NAME  OWNER  AGENT AT TIME OF DRILLING CHECK (✓) ONE  
 OR - Grid or Street No. Street Name T7N? ADDRESS RFD

AND - If available subdivision name, lot & block No. POST OFFICE Prairie du Chien, WI, 53578

4. Distance in feet from well to nearest: (Record answer in appropriate block) Building 10' Sanitary Bldg. Drain C.I. Other Sanitary Bldg. Sewer C.I. Other Floor Drain Connected To: C.I. Sewer Other Sewer Storm Bldg. Drain C.I. Other Storm Bldg. Sewer C.I. Other

Street Sewer San. Storm Other Sewers C.I. Other Foundation Drain Connected to: Sewage Sump Clearwater Sump Septic Tank Holding Tank Sewage Absorption Unit 35' Seepage Pit Seepage Bed Seepage Trench

Privy Pet Waste Pit: Nonconforming Existing Well Pump Tank Subsurface Pumphouse Nonconforming Existing Barn Gutter Animal Barn Pen Animal Yard Silo With Pit Glass Lined Storage Facility Silo w/o Pit Earthen Silage Storage Trench Or Pit

Temporary Manure Stack Watertight Liquid Manure Tank Solid Manure Storage Structure Subsurface Gasoline or Oil Tank Waste Pond or Land Disposal Unit (Specify Type) Other (Give Description)

5. Well is intended to supply water for: Trailer home 9. FORMATIONS

6. DRILLHOLE						9. FORMATIONS		
Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)	Kind	From (ft.)	To (ft.)
10	Surface	80	6	80	140	Clay & loose stone	Surface	40
						broken limestone	40	65
						hard limestone	65	140

7. CASING, LINER, CURBING AND SCREEN Material, Weight, Specification & Method of Assembly

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel R.E. 18.97	Surface	80
	A-53		
	Kent Steel		
	Pitless Adaptor		

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	Surface	7
Cement	7	80

11. MISCELLANEOUS DATA

Yield Test: 2 Hrs. at 5 GPM Well is terminated 10 inches  above final grade  below

Depth from surface to normal water level 82 Ft. Well disinfected upon completion  Yes  No

Depth of water level when pumping 96 Ft. Stabilized  Yes  No Well sealed watertight upon completion  Yes  No

Water sample sent to Madison laboratory on 7-10- 19 79

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature Kenneth Coplan 375-4436 Registered Well Driller Complete Mail Address Roseobel, WI 53805  
R2 Box 4