

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH  
See Instructions on Reverse Side

CR-36

RECEIVED

DEC 28 1949

1. County Crawford } ~~Town~~ Village Seneca  
 2. Location SW, SE, NE, SW, SW, Section 10, T9N, R5W } ~~City~~  
 3. Owner or Agent Sanitary District No. 1, Town of Seneca  
 4. Address \_\_\_\_\_

BUREAU  
SAN. ENG.

5. From well to nearest: Building \_\_\_\_\_ ft; sewer \_\_\_\_\_ ft; drain \_\_\_\_\_ ft; septic tank \_\_\_\_\_ ft;  
 dry well or filter bed \_\_\_\_\_ ft; abandoned well \_\_\_\_\_ ft.

6. Well is intended to supply water for: Village

7. DRILLHOLE OR EXCAVATION:

Dia. (in.)	From (ft.)	To (ft.)
17	0	103
12	103	583

10. FORMATIONS:

Kind	Thick-ness (ft.)	Total Depth (ft.)
Top soil	7	7
Soft Broken lime	33	40
Blue lime	10	50
Bray lime	42	92
Sandstone	47	140
Limestone	255	395
Sand Stone	80	475
Limestone	108	583

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind	From (ft.)	To (ft.)
17	Seamless Tubing	0	30
12"	Std. Wght. steel	0	103

9. GROUT:

Kind	From (ft.)	To (ft.)
Cement	0	103

11. MISCELLANEOUS DATA:

Yield test: 12 Hrs. at 132.1 GPM.  
 Depth from surface to water: 340 ft.  
 Water-level when pumping: 272' 6" ft.  
 Water sample sent to laboratory at  
Madison on \_\_\_\_\_ 19\_\_\_\_  
 By W. E. Kirchoffer - Engineer

Construction of the well was completed on  
Sept. 15 1949

The well is terminated 24 inches  
 (above) ~~(below)~~ the permanent grade.

Was the well disinfected upon completion?  
 Yes X No \_\_\_\_\_

Was the well sealed watertight upon completion?  
 Yes X No \_\_\_\_\_

Signature O'Connor & Sons  
 Registered Well Driller  
Ernie P. O'Connor

Spring Green, Wis.  
 Complete Mail Address