

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

See Instructions on Reverse Side

W16 CR-59

JUN 14 1965

SANITARY ENGINEERING

1. County Crawford  
 NW, SE, NW, NE, SW, Section 27

Town  Seneca  
 Village   
 City

Check one and give name

2. Location T 9 N R 6 W  
 Name of street and number of premise or Section, Town and Range numbers

3. Owner  or Agent  Wayside Improvement, State of Miss  
 Name of individual, partnership or firm

4. Mail Address Highway 35 Lynxville, Miss.  
 Complete address required

5. From well to nearest: Building 75 ft; sewer 0 ft; drain 0 ft; septic tank 100 ft;  
 dry well or filter bed 0 ft; abandoned well 0 ft.

6. Well is intended to supply water for: Public

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0	35	6	35	113

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	Standard wt.	0	93

9. GROUT:

Kind	From (ft.)	To (ft.)
Cement	0	35

11. MISCELLANEOUS DATA:

Yield test: 8 Hrs. at 300 GPM.  
 Depth from surface to water-level: 60 ft.  
 Water-level when pumping: 65 ft.  
 Water sample was sent to the state laboratory at:  
Madison on June 7 1965  
 City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
loose rock & clay	0	35
sand & gravel	35	80
shalestone	80	113

Construction of the well was completed on:

May 28 1965

The well is terminated 12 inches  
 above, below  the permanent ground surface.

Was the well disinfected upon completion?

Yes  No

Was the well sealed watertight upon completion?

Yes  No

Signature Kenneth Copian  
 Registered Well Driller

R3 Box 36 Boscobel, Miss.  
 Complete Mail Address 53805

Please do not write in space below

Rec'd JUN 8 1965 No. 24193

Ans'd JUN 10 1965

Interpretation SAFE.....BACTERIOLOGICALLY

10 ml 10 ml 10 ml 10 ml 10 ml

Gas—24 hrs. \_\_\_\_\_

48 hrs. \_\_\_\_\_

Confirm \_\_\_\_\_

B. Coli 00000

Examiner \_\_\_\_\_