

1. COUNTY Crawford CHECK ONE Town Village City NAME Clayton

2. LOCATION (Number and Street or 1/4 section, section, township and range. Also give subdivision name, lot and block numbers when available.) Section 8 Range 3W Town 10N MAY 9 1966

3. OWNER AT TIME OF DRILLING Latter Day Saints Church SANITIZING ENGINEER

4. OWNER'S COMPLETE MAIL ADDRESS RFD Soldiers Grove, Wis. 54655

5. Distance in feet from well to nearest:

BUILDING	SANITARY	SEWER	FLOOR DRAIN	FOUNDATION DRAIN	WASTE WATER DRAIN
C. I.	TILE	C. I.	TILE	SEWER CONNECTED	INDEPENDENT
6'					

CLEAR WATER DRAIN	SEPTIC TANK	PRIVY	SEEPAGE PIT	ABSORPTION FIELD	BARN	SILO	ABANDONED WELL	SINK HOLE
C. I.	TILE							
8'	none	150'	0	0	0	0	0	0

OTHER POLLUTION SOURCES (Give description such as dump, quarry, drainage well, stream, pond, lake, etc.)

6. Well is intended to supply water for: Church

7. DRILLHOLE						10. FORMATIONS		
Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)	Kind	From (ft.)	To (ft.)
10"	Surface	64	10"	64	115	Clay	Surface	25
						broken limestone	25	50
						sandstone	50	115

8. CASING, LINER, CURBING, AND SCREEN			
Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	Standard wt.	Surface	64

9. GROUT OR OTHER SEALING MATERIAL		
Kind	From (ft.)	To (ft.)
Clay	Surface	25
Cement	25	64

11. MISCELLANEOUS DATA

Yield test: 6 Hrs. at 20 GPM

Well is terminated 10 inches above below final grade

Depth from surface to normal water level 90 ft. Well disinfected upon completion Yes No

Depth to water level when pumping 95 ft. Well sealed watertight upon completion Yes No

Water sample sent to Madison laboratory on: May 5 1966

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, type of casing joints, method of finishing the well, amount of cement used in grouting, blasting, sub-surface pumprooms, access pits, etc., should be given on reverse side.

SIGNATURE Benneth Copian Registered Well Driller COMPLETE MAIL ADDRESS R3 Box 36 Boscobel, Wis. 53805

Please do not write in space below

COLIFORM TEST RESULT	GAS -- 24 HRS.	GAS -- 48 HRS.	CONFIRMED	REMARKS
854				