State of Wisconsin
Department of Natural Resources
Private Water Supply
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300–15 Rev. 2-79

JUL 21 1983

1. **COUNTY** CRAWFORD

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City Name BRIDGEPORT

2. **LOCATION** ¼ Section or Gov't. Lot: NE, NE, Section: 9 Township: T6N Range: R6W

OR – Grid or Street No. Street or Road Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE
ARNOLD SAWVELL

ADDRESS
RFD 2

POST OFFICE ZIP CODE
PRAIRIE DU CHIEN, WI 53821

4. **Distance in feet from well to nearest:** (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
40'										

Street Sewer		Other Sewers		Foundation Drain Connected to:		Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	Manure Hopper or Retention or Pnuematic Tank
San.	Storm	C.I.	Other	Sewer		C.I.	Other				Seepage Pit 80'	
				Clearwater Dr.					65'		Seepage Bed	
											Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing	Subsurface Pumproom	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit	Earthen Manure Basin
		Well	Nonconforming Existing								
		Pump									
		Tank									

Temporary Manure Stack or Platform	Watertight Liquid Manure Tank or Basin	Manure Pressure Pipe	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Manure Storage Basin Concrete Floor Only Concrete Floor and Partial Concrete Walls	Other (Describe)

5. **Well is intended to supply water for:**
TRAILER HOME

6. **DRILLHOLE**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10"	Ø Surface	85'			
6"	85	160'			

7. **CASING, LINER, CURBING AND SCREEN**

Dia. (in.)	Material, Weight, Specification Mfg. & Method of Assembly	From (ft.)	To (ft.)
6"	NEW BLACK STEEL A-53 18.97 P.E. D.T	Ø Surface	85'

8. **GROUT OR OTHER SEALING MATERIAL**

Kind	From (ft.)	To (ft.)
CEMENT	7 Surface	85'
BERRY TANK	Ø	7

9. **FORMATIONS**

Kind	From (ft.)	To (ft.)
DIRT & LOOSE ROCK	Ø Surface	60
LIME ROCK	60	90
HARD SANDSTONE	90	160

10. **TYPE OF DRILLING MACHINE USED**

☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with: ☐ Air ☐ Water

11. **MISCELLANEOUS DATA**

Yield Test: 3 Hrs. at 5 GPM

Depth from surface to normal water level 90 Ft.

Depth of water level when pumping 105 Ft. Stabilized ☒ Yes ☐ No

Well construction completed on 7-3 1983

Well is terminated 10 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to MADISON laboratory on 7-18 1983

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature
10 Kenneth Corpian Registered Well Driller

Business Name and Complete Mailing Address
KENNETH CORPIAN & SONS
RT 2 BOX 4 BOSCOBEL, WI. 53805