State of Wisconsin
Department of Natural Resources
Private Water Supply
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300–15 Rev. 2-79

AUG 5 1983

1. COUNTY: Crawford

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City Name: Freeman

2. LOCATION: ¼ Section or Gov't. Lot: SW of NE | Section: 20 | Township: 11N | Range: 6W

OR – Grid or Street No. | Street or Road Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: Jerry Manderfield

ADDRESS: 7618 Durrand Ave

POST OFFICE: Sturtevant WI ZIP CODE: 53177

4. Distance in feet from well to nearest: (Record answer in appropriate block)

Building	Sanitary Bldg. Drain C.I.	Sanitary Bldg. Drain Other	Sanitary Bldg. Sewer C.I.	Sanitary Bldg. Sewer Other	Floor Drain Connected To: C.I. Sewer	Floor Drain Connected To: Other Sewer	Storm Bldg. Drain C.I.	Storm Bldg. Drain Other	Storm Bldg. Sewer C.I.	Storm Bldg. Sewer Other
45'										

Street Sewer San.	Street Sewer Storm	Other Sewers C.I.	Other Sewers Other	Foundation Drain Connected to: Sewer	Sewage Sump	Foundation Drain Connected to: Clearwater Dr.	Clearwater Sump	Sewage Sump C.I.	Sewage Sump Other	Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit: Seepage Pit	Seepage Bed	Seepage Trench	Manure Hopper or Retention or Pnuematic Tank
											90'				110'	

Privy	Pet Waste Pit	Pit: Nonconforming Existing: Well	Pump	Tank	Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit	Earthen Manure Basin

Temporary Manure Stack or Platform	Watertight Liquid Manure Tank or Basin	Manure Pressure Pipe	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Manure Storage Basin / Concrete Floor Only / Concrete Floor and Partial Concrete Walls	Other (Describe)

5. Well is intended to supply water for: house

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	285	6	285	360

7. CASING, LINER, CURBING AND SCREEN

Dia. (in.)	Material, Weight, Specification Mfg. & Method of Assembly	From (ft.)	To (ft.)
6	new black steel PE 18.97 ASTM A120 ~~A-53~~ 1200 psi Dallas steel Pitless adaptor	Surface 0	285

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	Surface 0	8
cement	8	285

9. FORMATIONS

Kind	From (ft.)	To (ft.)
Clay	Surface 0	18
clay & sand	18	60
lime rock	60	95
sand rock	95	150
lime rock	150	220
shale	220	360

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool ☐ Rotary-air w/drilling mud ☐ Rotary-w/drilling mud ☐ Rotary-hammer w/drilling mud & air ☒ Rotary-hammer & air ☐ Reverse Rotary ☐ Jetting with ☐ Air ☐ Water

Well construction completed on 6-28 19 83

11. MISCELLANEOUS DATA

Yield Test: 3 Hrs. at 7 GPM

Well is terminated 12 inches ☒ above ☐ below final grade

Depth from surface to normal water level 300 Ft.

Well disinfected upon completion ☒ Yes ☐ No

Depth of water level when pumping 305 Ft. Stabilized ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 7-6 19 83

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: 223 Donald C. Kirchbaum Registered Well Driller

Business Name and Complete Mailing Address: Rt 4 Box 75 Dons Well Drilling Boscobel WI 53805