State of Wisconsin
Department of Natural Resources
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300-15 – Rev. 12-76

1. **COUNTY** Crawford
CHECK (✓) ONE: ☒ Town ☐ Village ☐ City
Name Seneca

2. **LOCATION** ¼ Section SW | Section 25 | Township 9N | Range 6W
OR – Grid or Street No. | Street Name
AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE
Ronald Laurence
ADDRESS R1 Box 142
POST OFFICE Eastman, Wi, 54626

4. **Distance in feet from well to nearest:** (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
75'	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	85'
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other		80'		Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well									
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. **Well is intended to supply water for:** Farm home

6. **DRILLHOLE**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	209	6	209	460

7. **CASING, LINER, CURBING AND SCREEN**

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel P.E. 18.97	Surface 0	209
	A-53		
	Valley Steel		
	Pitless adaptor		

8. **GROUT OR OTHER SEALING MATERIAL**

Kind	From (ft.)	To (ft.)
Clay	Surface 0	7
Cement	7	209

9. **FORMATIONS**

Kind	From (ft.)	To (ft.)
Clay	Surface 0	12
limestone	12	36
soft sandstone	36	120
hard limestone	120	390
hard sandstone	390	460

10. **TYPE OF DRILLING MACHINE USED**
☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with Air / Water

11. **MISCELLANEOUS DATA**
Yield Test: 3 Hrs. at 5 GPM
Depth from surface to normal water level 360 Ft.
Depth of water level when pumping 390 Ft. Stabilized ☒ Yes ☐ No

Well construction completed on 11 - 4 - 19 78
Well is terminated ☒ above ☐ below final grade 12 inches
Well disinfected upon completion ☒ Yes ☐ No
Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 11 - 21 - 19 78

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature
Kenneth Copian
Registered Well Driller
8360

Complete Mail Address
R3 Box 84
Boscobel, Wi.,
53805