State of Wisconsin
Department of Natural Resources
Private Water Supply
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT

Form 3300-15 Rev. 2-79

SEP 1 1981 WCD

1. COUNTY: Crawford

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City

Name: Scott

2. LOCATION

¼ Section or Gov't. Lot	Section	Township	Range
NW, NW	27	T9N	3W

OR – Grid or Street No. | Street or Road Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: George Wincapaw

ADDRESS: 204 N. 3rd St.

POST OFFICE: Delavan WI

ZIP CODE: 53115

4. Distance in feet from well to nearest: (Record answer in appropriate block)

Building	Sanitary Bldg. Drain C.I.	Sanitary Bldg. Drain Other	Sanitary Bldg. Sewer C.I.	Sanitary Bldg. Sewer Other	Floor Drain Connected To: C.I. Sewer	Floor Drain Connected To: Other Sewer	Storm Bldg. Drain C.I.	Storm Bldg. Drain Other	Storm Bldg. Sewer C.I.	Storm Bldg. Sewer Other
25'										

Street Sewer San.	Street Sewer Storm	Other Sewers C.I.	Other Sewers Other	Foundation Drain Connected to: Sewer / Clearwater Dr.	Foundation Drain Connected to: Sewage Sump / Clearwater Sump	Sewage Sump C.I.	Sewage Sump Other	Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit: Seepage Pit / Seepage Bed / Seepage Trench	Manure Hopper or Retention or Pnuematic Tank
							N/A					

Privy	Pet Waste Pit	Pit: Nonconforming Existing: Well / Pump / Tank	Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit	Earthen Manure Basin
				N/A							

Temporary Manure Stack or Platform	Watertight Liquid Manure Tank or Basin	Manure Pressure Pipe	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Manure Storage Basin / Concrete Floor Only / Concrete Floor and Partial Concrete Walls	Other (Describe)

5. Well is intended to supply water for: home

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	40	6	40	80

7. CASING, LINER, CURBING AND SCREEN

Dia. (in.)	Material, Weight, Specification Mfg. & Method of Assembly	From (ft.)	To (ft.)
6	P.E. 18.97 lbs/ft A53 Lurington Pipe & Tube Pittless adapter	Surface 0	40

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	Surface 0	8
cement	8	40

9. FORMATIONS

Kind	From (ft.)	To (ft.)
loose limestone	Surface 0	30
hard shalestone	30	80

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool ☐ Rotary-air w/drilling mud ☐ Rotary-w/drilling mud ☐ Rotary-hammer w/drilling mud & air ☒ Rotary-hammer & air ☐ Reverse Rotary ☐ Jetting with ☐ Air ☐ Water

Well construction completed on 6-10 1981

11. MISCELLANEOUS DATA

Yield Test: 2 Hrs. at 8 GPM

Depth from surface to normal water level 50 Ft.

Depth of water level when pumping 56 Ft. Stabilized ☒ Yes ☐ No

Well is terminated 15 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 7-20 1981

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: Phil Corpian Registered Well Driller

Business Name and Complete Mailing Address: Kenneth Corpian & Sons Inc Rt. 2 Box 4 Boscobel WI 53805

90