(6)

State of Wisconsin
Department of Natural Resources
Box 450
Madison, Wisconsin 53701

FEB 3 1977

JAN 27 1977

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT

Form 3300–15
Rev. 10–75

1. COUNTY: Grant Crawford | CHECK (✓) ONE: ■ Town ☒ Village ☐ City | Name: Waugeka

2. LOCATION: ¼ Section: SE | Section: 18 | Township: 7N | Range: 4W

OR – Grid or Street No.: per map from MSA | Street Name: SE SWNE Sec 18

AND – If available subdivision name, lot & block No.:

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: Raymond McCarthy

ADDRESS:

POST OFFICE: Waugeka, WI 53826

4. Distance in feet from well to nearest: (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
25'										

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other				Seepage Pit	
	←			Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing	Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well								
		Pump								
		Tank								

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)
					Village Sewer = 75'

5. Well is intended to supply water for: Home

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0 Surface	45	6	45	80

7. CASING, LINER, CURBING AND SCREEN

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	P.E. New Black Steel 18.97 Valley Steel A-53 Pitless Adapter	0 Surface	45

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	0 Surface	7
Cement	7	45

9. FORMATIONS

Kind	From (ft.)	To (ft.)
Sand & Clay	0 Surface	30
Limestone	30	80

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool	☐ Rotary-hammer w/drilling mud & air	☐ Jetting with
☐ Rotary-air w/drilling mud	☒ Rotary-hammer & air	☐ Air ☐ Water
☐ Rotary-w/drilling mud	☐ Reverse Rotary	

Well construction completed on: Jan 5 1977

Well is terminated: 12 inches ☒ above ☐ below final grade

Well disinfected upon completion: ☒ Yes ☐ No

Well sealed watertight upon completion: ☒ Yes ☐ No

11. MISCELLANEOUS DATA

Yield Test: 3 Hrs. at 6 GPM

Depth from surface to normal water level: 45 Ft.

Depth of water level when pumping: 48 Ft. Stabilized ☒ Yes ☐ No

Water sample sent to: Madison laboratory on: Jan 25 1977

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: Kenneth Capiran Registered Well Driller

Complete Mail Address: R3, Box 84-Boscobel, WI

3490