State of Wisconsin
Department of Natural Resources
Box 7921
Madison, Wisconsin 53707

SEP 7 1977

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300–15 Rev. 12-76

1. COUNTY: Crawford
CHECK (✓) ONE: ☒ Town ☐ Village ☐ City
Name: Marietta

2. LOCATION: ¼ Section: NE | Section: 14 | Township: 8N | Range: 5W
OR – Grid or Street No. | Street Name
AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: David Keller
ADDRESS: R7D
POST OFFICE: Boscobel, Wis., 53805

4. **Distance in feet from well to nearest:** (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
60'										

Street Sewer		Other Sewers		Foundation Drain Connected to:			Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	75'
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other		50'		Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well									
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. Well is intended to supply water for: Trailer home

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	45	6	45	160

7. CASING, LINER, CURBING AND SCREEN

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel R.E. 18.97 A-53 Valley Steel Pitless adaptor	Surface 0	45

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	Surface 0	7
Cement	7	45

9. FORMATIONS

Kind	From (ft.)	To (ft.)
Clay	Surface 0	45
loose sand	45	110
sandstone	110	160

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with: ☐ Air ☐ Water

Well construction completed on 8-17- 19 77

11. MISCELLANEOUS DATA

Yield Test: 3 Hrs. at 5 GPM
Well is terminated 10 inches ☒ above ☐ below final grade
Depth from surface to normal water level 60 Ft.
Well disinfected upon completion ☒ Yes ☐ No
Depth of water level when pumping 72 Ft. Stabilized ☒ Yes ☐ No
Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 8-30- 19 77

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature
Kenneth Copsian Registered Well Driller
598

Complete Mail Address
R3 Box 84 Boscobel, Wis. 53805